## RGGVY 10th PLAN PROJECTS

Indore Distt. --- Closer Report Approved by REC Ujjain Distt. --- Closer Report Approved by REC

## RGGVY 11th PLAN PHASE-I PROJECTS

	District	Awarded-Dec.2008		Progress up to-30 Nov.2014		
SN		Particulars	Villages		Expected Completion	
1	Ratlam	Prov.	1051	99 %	Closer Report submitted to REC	
		Achvt.	1038	99 %		
2	Alirajpur	Prov.	485	99 %	Closer approved by Business Committee	
		Achvt.	477	99 %		
3	Dhar	Prov.	1457	95 %	Dec. 2014	
		Achvt.	1377	33 %		
4	Jhabua	Prov.	763	88 %	Dec. 2014	
		Achvt.	668	00 70		
TOTAL PROVISION			3756	95 %		
	TOTAL AC	HIVEMENT	3560	95 70		

## RGGVY 11th PLAN PHASE-II PROJECTS PROGRESS

XI Plan Phase II PROJECTS AWARDED- March 2012 Progress Upto- Nov 2014									
Sno.	District	VILLAGES		BPL		11 KV LINE			
		Prov.	Achiv.	Prov	Achiv	Prov.	Achiv.		
1	Burhanpur	260	170	26213	16661	442	324		
2	Khargone-II	852	248	29352	7700	1117	702		
3	Khargone-I	323	71	15119	11091	759	393		
4	Dewas	1055	452	27156	17442	1319	474		
5	Shajapur	1068	170	37935	14135	1203	525		
6	Barwani	647	55	21975	7445	1140	529		
7	Mandsaur	906	63	20580	1234	800	150		
8	Neemuch	451	40	8558	985	450	99		
9	Khandwa	510	22	21568	1456	640	90		
	TOTAL	6072	1291	208456	78149	7870	3286		